Sl.No	Description of work	No	Measurements			Quantity	Unit
			Length	Width	Depth		
16	pump coupling (stainless steel) complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	**No**
17	Non-return valve (NRV) assembly complete with rubber 'O' ring complete as per the specification & as per direction of Engineer-in charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	**No**
18	Cable Guad complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	**No**
19	Strainer complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	**No**
20	Brass Filter complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	**No**
21	Labour charges (Over hauling only) complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	

Sl.No	Description of work	No	Measurements			Quantity	Unit
			Length	Width	Depth		
	15.0 HP Pump sets						
		45	1			45.00	
					Total Qty	**113.00**	**No**

Received 16/12/21 to 16/4/22

22	Replacement of Motor parts Upper Flange complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets						
	12.5 HP Pump sets	38	1			38.00	
	15.0 HP Pump sets	30	1			30.00	
		45	1			45.00	
					Total Qty	**113.00**	**No**

Received 16/4/22

23	Lower Housing complete as 23 specification & as per direction of Engineer-in- charge of the work per the						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	**No**

Received 16/4/22

24	Lower Flange complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	**No**

Received 16/4/22

25	Lock Ring complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	**No**

Received 16/4/22

26	Carbon Housing complete as per the specification & as per direction of Engineer-in- charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	**No**

Received 16/4/22

27	Thrust bearing block assembly complete with segment bearing pad complete as per the specification & as per direction of Engineer-in charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	**No**

Received 16/12/21 to 16/4/22

Sl.No	Description of work	No	Measurements			Quantity	Unit
			Length	Width	Depth		
28	Tip Carbon / Ferrodod Padding complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	113.00	Each
29	Stud and Nuts complete as per the specification & as per direction of Engineer-in- charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	Each
30	earing (Gun Metal) Centrifugal Cas Aluminium Bronze, Bearing Bush complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	Each
31	Circlips complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	Each
32	Motor base with pin complete as per the specification & as per direction of Engineer-in- charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	Each
33	Transportation of pumping machinaries complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	1			38.00	
	12.5 HP Pump sets	30	1			30.00	
	15.0 HP Pump sets	45	1			45.00	
					Total Qty	**113.00**	Each

Screening 16/12/21 to 16/4/22

AEE

Sl.No	Description of work	No	Measurements			Quantity	Unit
			Length	Width	Depth		
34	Labour charges for lifting of non-functioning submersible pump set along with cable and GI pipes complete as per the specification & as per direction of Engineer-in-charge of the work						
	10.0 HP Pump sets	38	30			1140.00	
	12.5 HP Pump sets	30	35			1050.00	
	15.0 HP Pump sets	45	40			1800.00	
					Total Qty	3990.00	
					Qty Limited to	**3965.00**	Each
35	Labour charges for Erection of new / repaired submersible pump set along with G.1. pipes (50/32mm), S.M cable (New submersible pump set if required will be supplied by the department free of cost and released pump set should be handed over to department) including transporation for 3 HP to 20 HP and for all depths complete as per specification & as per direction of Engineer-in charge of the work the						
	10.0 HP Pump sets	38	30			1140.00	
	12.5 HP Pump sets	30	35			1050.00	
	15.0 HP Pump sets	45	40			1800.00	
					Total Qty	3990.00	
					Qty Limited to	**3965.00**	Each
36	Supply and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to cable 3 class 5 of 18 8130-1984 and latest amendments of 15 694/ 1990 and virgin grade PVC insulation and sheathed suitable for working voltage up to 1100 volts complete as per the specification & as per direction of Engineer-in-charge of the work						
1	Geleyarabalaga 11th cross DWP1277	1	300.00			300.00	
2	Munshana layout near venkateshwara service station DWP 1089	1	250.00			250.00	
3	Someshwara temple Abbigere C3WP 107	1	150.00			150.00	
4	Adarsha nagara near John House DWP487	1	250.00			250.00	
5	Abbigere Lashmi Davi temple Back C3WP 249	1	120.00			120.00	
6	Abbigere lingappa lay out Bar Road C3WP 372	1	240.00			240.00	
7	Abbigere BBMP office DWP342	1	250.00			250.00	
8	Gatepalya Near kalyani DWP 572	1	160.00			160.00	
9	Paschimkunte 2nd cross DWP 575	1	260.00			260.00	
10	Abbigere Indira canteen ---	1	200.00			200.00	
11	Chikkabanavara Near Jaya Ram House DWP 1011	1	250.00			250.00	
12	Medarahalli near ravi house DWP1282	1	180.00			180.00	
13	Abbigere LV Layout C3Wp52	1	120.00			120.00	
14	Shettyhalli AYR Layout Near Scooter Garage DWP 849	1	240.00			240.00	
15	Abbigere Mylarasa Layout C3WP 56	1	240.00			240.00	
16	Abbigere Yonic public School C3WP93	1	180.00			180.00	
17	Abbigere Surya enclave DWP 176	1	120.00			120.00	
18	Vinayaka layout 2nd cross DWP 2130	1	380.00			380.00	
19	Shettyhalli Sarawathi school DWP 637	1	220.00			220.00	
20	Geleyarabalaga near Putta mallaya house DWP1347	1	78.00			78.00	
21	Chikkabanavara milatry Willer DWP 600	1	140.00			140.00	
22	Abbigere Ganapathi temple --	1	40.00			40.00	
23	Abbigere near Rama temple DWP 441	1	32.00			32.00	
					Total Qty	**4400.00**	Rmtr

AEE

16/12/21 to 16/4/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಬ್ದಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್. ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Sl.No	Description of work	No	Measurements			Quantity	Unit
			Length	Width	Depth		
37	Fabricating Supplying and Mounting MS Box Made out 14 SWG Suitable For Floor/ Wall Mounting Fully Weather Proof With Provision For Better Heat Dissipation, Provided With Hinged Front Cover, Equipped With Tamper Proof Locking Arrangements, With Suitable Size Clamps With Necessary Cable Entry Pipe With Gland and Box Should be Finished With 2 Coats Of red Oxide Primer Paint And Finally Finished With Approved Colour Enameled Metal Pain Etc, Complete, BWSSB S.R -2012-13, Page No:403, Item No39(a) D ,1200 X800X2=1920000, 800X300X2 =48000, 300 X400/2 = 350 X1200X 8 =3240000/100=32400 SQCM X 0.39 = 12636 complete as per the specification & as per direction of Engineer-in-charge of the work						
1	Abbigere Yonic public School C3WP93	1				1.00	
2	Abbigere Chowdappa Layout near jackfruit tree DWP 344	1				1.00	
3	Abbigere Choudappa layout someshwara school DWP 233	1				1.00	
4	Abbigere Near F Busstop DWP 247	1				1.00	
5	Lakshmipura school C3Wp 225	1				1.00	
6	Abbigere Near Lakshmi temple DWP 52	1				1.00	
7	Shettyhalli Sarawathi school DWP 637	1				1.00	
8	Shettyhalli Govt school DWP 647	1				1.00	
9	Geleyarabalaga 80ft road DWP1177	1				1.00	
10	Shettyhalli Jaalimara DWP 464	1				1.00	
					Total Qty	10.00	

16/12/21 to 16/01/22

ಸದಯಕ ಕಛೇರಿಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಲೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಷತ್ ಬೆಂಗಳೂರು ಸುಕಾಸನಗರ ಪಾಲಕ
ಎಸ್ ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

AEE

38	Suplying and fixing angle iron frame work fabricated out of MS angle iron and MS flat Bolts, Washers etc and painted with 2 coats of red oxide and then two coats of approved paint 40x40x6mm (BWSSB SR 17-18 P-524 I 38 (a) 4 X 40 Nos complete as per the specification & as per direction of Engineer-in charge of the work						
1	Abbigere Yonic public School C3WP93	1	3.00			3.00	
2	Abbigere Chowdappa Layout near jackfruit tree DWP 344	1	3.00			3.00	
3	Abbigere Choudappa layout someshwara school DWP 233	1	3.00			3.00	
4	Abbigere Near F Busstop DWP 247	1	3.00			3.00	
5	Lakshmipura school C3Wp 225	1	3.00			3.00	
6	Abbigere Near Lakshmi temple DWP 52	1	3.00			3.00	
7	Shettyhalli Sarawathi school DWP 637	1	3.00			3.00	
8	Shettyhalli Govt school DWP 647	1	3.00			3.00	
9	Geleyarabalaga 80ft road DWP1177	1	3.00			3.00	
10	Shettyhalli Jaalimara DWP 464	1	3.00			3.00	
					Total Qty	30.00	No

16/12/21 to 16/01/22

AEE

39	Supply and fixing polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered incerted wooden plugs screws etc F) 20" x 20" x 2.5" complete as per the specification & as per direction of Engineer-in Charge of the work						
1	Abbigere Yonic public School C3WP93	1				1.00	
2	Abbigere Chowdappa Layout near jackfruit tree DWP 344	1				1.00	
3	Abbigere Choudappa layout someshwara school DWP 233	1				1.00	
4	Abbigere Near F Busstop DWP 247	1				1.00	
5	Lakshmipura school C3Wp 225	1				1.00	
6	Abbigere Near Lakshmi temple DWP 52	1				1.00	
7	Shettyhalli Sarawathi school DWP 637	1				1.00	
8	Shettyhalli Govt school DWP 647	1				1.00	

16/12/21 to 16/01/22

ಸದಯಕ ಕಛೇರಿಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಲೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಷತ್ ಬೆಂಗಳೂರು ಸುಕಾಸನಗರ ಪಾಲಕ
ಎಸ್ ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Sl.No	Description of work	No	Measurements			Quantity	Unit
			Length	Width	Depth		
9	Geleyarabalaga 80ft road DWP1177	1				1.00	
10	Shettyhalli Jaalimara DWP 464	1				1.00	
					Total Qty	10.00	Each

16/12/21 to 16/4/22

40	Supplying and fixing miniature circuit breaker on existing MCB distribution board using necessary fixing materials and wiring complete as per required complete as per the specification & as per direction of Engineer-in charge of the work						
1	Abbigere Yonic public School C3WP93	1				1.00	
2	Abbigere Chowdappa Layout near jackfruit tree DWP 344	1				1.00	
3	Abbigere Choudappa layout someshwara school DWP 233	1				1.00	
4	Abbigere Near F Busstop DWP 247	1				1.00	
5	Lakshmipura school C3Wp 225	1				1.00	
6	Abbigere Near Lakshmi temple DWP 52	1				1.00	
7	Shettyhalli Sarawathi school DWP 637	1				1.00	
8	Shettyhalli Govt school DWP 647	1				1.00	
9	Geleyarabalaga 80ft road DWP1177	1				1.00	
10	Shettyhalli Jaalimara DWP 464	1				1.00	
					Total Qty	10.00	No

AEE

16/12/21 to 16/4/22

41	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nut, bolts and washers complete as per the specification & as per direction of Engineer-in-charge of the work						
1	Abbigere Yonic public School C3WP93	1	3.00			3.00	
2	Abbigere Chowdappa Layout near jackfruit tree DWP 344	1	3.00			3.00	
3	Abbigere Choudappa layout someshwara school DWP 233	1	3.00			3.00	
4	Abbigere Near F Busstop DWP 247	1	3.00			3.00	
5	Lakshmipura school C3Wp 225	1	3.00			3.00	
6	Abbigere Near Lakshmi temple DWP 52	1	3.00			3.00	
7	Shettyhalli Sarawathi school DWP 637	1	3.00			3.00	
8	Shettyhalli Govt school DWP 647	1	3.00			3.00	
9	Geleyarabalaga 80ft road DWP1177	1	3.00			3.00	
10	Shettyhalli Jaalimara DWP 464	1	3.00			3.00	
					Total Qty	30.00	No

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್ ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

16/12/21 to 16/4/22

42	Supplying and delivery at site brand new texmo / innoval / Lubi / Sabar / Atalanta / Calamal make suitable for vertical installation in 150mm dia borewell comprising of single stage of multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for operation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required accessories such as suction casing suction strainers sand guard Non return value etc., complete. The pump and motor shall form an integral unit with all the required fittings 15.00 HP 30 stage, complete as per the specification & as per direction of Engineer-in-charge of the work						
1	Chikka sandra near Priyadarshani school DWP 2643	1				1.00	
2	Chikkabanavara Near Jaya Ram House DWP 1011	1				1.00	
3	Gatepalya Near railway Gate DWP 572	1				1.00	
4	Abbigere Near sadashiviah House DWP 2938	1				1.00	
5	Lakshmipura CPS Layout C3WP3097	1				1.00	
6	Lakshmipura 23rd cross C3WP3930	1				1.00	
7	Abbigere near Rama temple DWP 441	1				1.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್ ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

16/12/21 to 16/4/22

Sl.No	Description of work	No	Measurements			Quantity	Unit
			Length	Width	Depth		
8	Abbigere Someshwara temple Abbigere C3WP 107	1				1.00	
					Total Qty	8.00	No

Kirakeeti 16/11/22

43	Supplying of 1.1 KV LTUG cable XLPE or Heat resistant PVC insulted PVC extruded inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 part-1, Armouring strip) thickness in average +5% and resistivity 14 Ohms/Kms (Max) complete as specification & as per direction of Engineer-in charge of the work per the						
1	Abbigere near Shivaji House DWP 015	1	8.00			8.00	
2	Chikka sandra 2nd cross DWP 1278	1	18.00			18.00	
3	Abbigere Yonic public School C3WP93	1	8.00			8.00	
4	Abbigere Chowdappa Layout near jackfruit tree DWP 344	1	22.00			22.00	
5	Lakshmipura kavery Layout C3WP 427	1	19.00			19.00	
6	Lakshmipura Maruthi Layout C3WP 285	1	18.00			18.00	
7	Lakshmipura Old road C3WP 3106	1	8.00			8.00	
8	Abbigere Nagappa Layout 1st crossDWP 1276	1	22.00			22.00	
9	Abbigere Lakshmipura school C3Wp 225	1	9.00			9.00	
10	Abbigere Pappaya Layout C3WP 131	1	13.00			13.00	
11	Abbigere Lashmi Davi temple DWP 382	1	24.00			24.00	
12	Marishan layout DWP 1089	1	9.00			9.00	
13	Geleyarabalaga 11th cross DWP1277	1	10.00			10.00	
14	Shettyhalli Jaalimara DWP 464	1	22.00			22.00	
15	Byraveshwara nagara near appartement 1st cross DWP1244	1	20.00			20.00	
16	Chikkabanavara Near Gowramma House DWP 912	1	22.00			22.00	
17	Kempagowda layout Near lokesh House C3WP 63	1	20.00			20.00	
18	Kavery nagar 4th Cross DWP 416	1	18.00			18.00	
19	Gatepalya Near railway Gate DWP 572	1	10.00			10.00	
					Total Qty	300.00	Rmtr

Kirakeeti 16/12/21 to 16/4/22

AEE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಬ್ಬಿಕಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್ ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

44	Labour charges for laying 1.1KV class UG cable when supplied departmentally/agency in existing trench GI pipe/stoneware pipe/on wall/on pole as required. complete as per the specification & as per direction of Engineer-in charge of the work						
1	Abbigere near Shivaji House DWP 015	1	8.00			8.00	
2	Chikka sandra 2nd cross DWP 1278	1	18.00			18.00	
3	Abbigere Yonic public School C3WP93	1	8.00			8.00	
4	Abbigere Chowdappa Layout near jackfruit tree DWP 344	1	22.00			22.00	
5	Lakshmipura kavery Layout C3WP 427	1	19.00			19.00	
6	Lakshmipura Maruthi Layout C3WP 285	1	18.00			18.00	
7	Lakshmipura Old road C3WP 3106	1	8.00			8.00	
8	Abbigere Nagappa Layout 1st crossDWP 1276	1	22.00			22.00	
9	Abbigere Lakshmipura school C3Wp 225	1	9.00			9.00	
10	Abbigere Pappaya Layout C3WP 131	1	13.00			13.00	
11	Abbigere Lashmi Davi temple DWP 382	1	24.00			24.00	
12	Marishan layout DWP 1089	1	9.00			9.00	
13	Geleyarabalaga 11th cross DWP1277	1	10.00			10.00	
14	Shettyhalli Jaalimara DWP 464	1	22.00			22.00	
15	Byraveshwara nagara near appartement 1st cross DWP1244	1	20.00			20.00	
16	Chikkabanavara Near Gowramma House DWP 912	1	22.00			22.00	
17	Kempagowda layout Near lokesh House C3WP 63	1	20.00			20.00	
18	Kavery nagar 4th Cross DWP 416	1	18.00			18.00	
19	Gatepalya Near railway Gate DWP 572	1	10.00			10.00	
					Total Qty	300.00	Cum

Kirakeeti 16/12/21 to 16/4/22

AEE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಬ್ಬಿಕಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್ ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Sl.No	Description of work	No	Measurements			Quantity	Unit
			Length	Width	Depth		
45	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required 45 ground level and consolidating etc.complete as per the specification & as per direction of Engineerin-charge of the work						
1	Abbigere near Shivaji House DWP 015	1	7.00			7.00	
2	Chikka sandra 2nd cross DWP 1278	1	16.00			16.00	
3	Abbigere Yonic public School C3WP93	1	7.00			7.00	
4	Abbigere Chowdappa Layout near jackfruit tree DWP 344	1	20.00			20.00	
5	Lakshmipura kavery Layout C3WP 427	1	17.00			17.00	
6	Lakshmipura Maruthi Layout C3WP 285	1	17.00			17.00	
7	Lakshmipura Old road C3WP 3106	1	6.00			6.00	
8	Abbigere Nagappa Layout 1st crossDWP 1276	1	20.00			20.00	
9	Abbigere Lakshmipura school C3Wp 225	1	8.00			8.00	
10	Abbigere Pappaya Layout C3WP 131	1	12.00			12.00	
11	Abbigere Lashmi Davi temple DWP 382	1	22.00			22.00	
12	Marishan layout DWP 1089	1	7.00			7.00	
13	Geleyarabalaga 11th cross DWP1277	1	8.00			8.00	
14	Shettyhalli Jaalimara DWP 464	1	20.00			20.00	
15	Byraveshwara nagara near appartement 1st cross DWP1244	1	19.00			19.00	
16	Chikkabanavara Near Gowramma House DWP 822	1	19.00			19.00	
17	Kempagowda layout Near lokesh House C3WP 63	1	15.00			15.00	
18	Kavery nagar 4th Cross DWP 416	1	17.00			17.00	
19	Gatepalya Near railway Gate DWP 572	1	8.00			8.00	
					Total Qty	265.00	Rmtr

E.E. (D.D.)

Screening 16/12/21 to 16/4/22

AEE

46	Supplying Fully Automatic Star- Delta Starter Unit Push Button Type With Suitable Wires 3 Contractors, One Adjustable Thermal Timer Mounted on a Common Base Plate held in Steel Enclosure For Use on 400/440 Volts 3 Phase and Wired after Fixing to the Exisiting Wooden Board For Motor, PRE Electrical SR 2014-15, Page No-44 Item No-6(2) 12.50 H.P						
1	Abbigere LV Nilaya C3Wp 25	1				1.00	
2	Chikkabanavara Near Banumathi House DWP	1				1.00	
3	Abbigere Yonic public School C3WP93	1				1.00	
4	Chikka sandra 7th cross DWP 1278	1				1.00	
5	Geleyarabalaga 11th cross DWP1277	1				1.00	
6	Abbigere Near rajashaker House C3WP	1				1.00	
7	Abbigere Near Babanna House C3WP 639	1				1.00	
8	Abbigere Indira canteen ---	1				1.00	
9	Lakshmipura CPS Layout C3WP3097	1				1.00	
10	Lakshmipura 23rd cross C3WP3930	1				1.00	
11	Lakshmipura 2nd cross C3WP248	1				1.00	
					Total Qty	11.00	Each

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್. ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

AEE

Screening 16/12/21 to 16/4/22

47	Supplying and fixing 50 mm GI pipes 'C' class heavy duty for erection of submersible pumpset complete as per the specification & as per direction of Engineer-in-charge of the work						
1	Geleyarabalaga near Putta mallaya house DWP1347	1	42.00			42.00	
2	Shettyhalli AYR Layout Near Scooter Garage DWP 849	1	66.00			66.00	
3	Chikkabanavara milatry Willer DWP 600	1	24.00			24.00	
4	Abbigere Near Ganesh temple ---	1	24.00			24.00	
5	Abbigere near Rama temple DWP 441	1	18.00			18.00	
6	Chikkabanavara Near Jaya Ram House DWP 1011	1	54.00			54.00	
7	Near Durga Parameshware temple DWP 1093	1	24.00			24.00	
8	Abbigere Mylarasa Layout C3WP 56	1	60.00			60.00	
9	Nandana nagara 2nd cross DWP 419	1	24.00			24.00	
10	Nandana nagara 3rd cross ---	1	18.00			18.00	
11	Abbigere Someshwara temple Abbigere C3WP 107	1	30.00			30.00	

E.E. (D.D.)

Screening 16/12/21 to 16/4/22

Sl.No	Description of work	No	Measurements			Quantity	Unit
			Length	Width	Depth		
12	Chikka sandra kuvempu layout 4th cross DWP 1319	1	24.00			24.00	
13	Abbigere Chowdappa Lay out 1st Cross DWP 65	1	24.00			24.00	
14	Chikkabanavara Near Ramesh House DWP 1256	1	24.00			24.00	
15	Abbigere BBMP office DWP342	1	12.00			12.00	
16	Chikka sandra near Priyadarshani school DWP 2643	1	12.00			12.00	
					Total Qty	480.00	Mtrs

Received CD 16/6/2022

Assistant Engineer
Ward No 12

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

Assistant Executive Engineer
Shettyhalli Sub division